



Contract No.: 25031
FDEP Grant No.: 22FRP111
Project: City of St. Augustine
Inlet Drive Shoreline Resiliency Project

Run Date: 16-Jan-26 12:32

Activity ID	Activity Name	Original Duration	Start	Finish	Qtr 1, 2026			Qtr 2, 2026			Qtr 3, 2026
					Jan	Feb	Mar	Apr	May	Jun	Jul
📁 260101 Inlet Drive Shoreline		121	13-Jan-26	30-Jun-26	30-Jun-26, 260101 Inlet Drive Shoreline						
📁 0001	NTP	0	13-Jan-26	▶ NTP, 13-Jan-26							
📁 0002	Utility Locate	1	02-Feb-26*	02-Feb-26	Utility Locate						
📁 0007	Survey / Layout	2	09-Feb-26*	10-Feb-26	▣ Survey / Layout						
📁 0020	Submittal Rev & App - Drainage Str	10	16-Jan-26*	29-Jan-26	▬ Submittal Rev & App - Drainage Str						
📁 0025	Fabrication - Drainage Str	25	30-Jan-26	05-Mar-26	▬ Fabrication - Drainage Str						
📁 0030	Submittal Rev & App - Redi Rock	10	16-Jan-26*	29-Jan-26	▬ Submittal Rev & App - Redi Rock						
📁 0035	Fabrication - Redi Rock	70	29-Jan-26	07-May-26	▬ Fabrication - Redi Rock						
📁 0100	Mobilize	1	16-Feb-26*	16-Feb-26	▬ Mobilize						
📁 0105	E&S Controls	2	17-Feb-26	18-Feb-26	▬ E&S Controls						
📁 0110	Demo/Removals/Util Disconnects	6	19-Feb-26	26-Feb-26	▬ Demo/Removals/Util Disconnects						
📁 0115	Place Wall & Aquifer Protection	2	27-Feb-26	02-Mar-26	▬ Place Wall & Aquifer Protection						
📁 0120	Construct RR Wal - 11+14 - 12+50 (Base, Wall, Bfill)	10	03-Mar-26	16-Mar-26	▬ Construct RR Wal - 11+14 - 12+50 (Base, Wall, Bfill)						
📁 0121	Reconstruct Dock Entrance. Utilities	5	17-Mar-26	23-Mar-26	▬ Reconstruct Dock Entrance. Utilities						
📁 0125	Construct RR Wal - 12+50 - 14+00 (Base, Wall, Bfill)	11	17-Mar-26	31-Mar-26	▬ Construct RR Wal - 12+50 - 14+00 (Base, Wall, Bfill)						
📁 0127	Construct RR Wal - 14+00 - 15+40 (Base, Wall, Bfill)	11	01-Apr-26	15-Apr-26	▬ Construct RR Wal - 14+00 - 15+40 (Base, Wall, Bfill)						
📁 0130	Construct Inlets, 14x23 ERCP	3	16-Apr-26	20-Apr-26	▬ Construct Inlets, 14x23 ERCP						
📁 0131	Reconstruct Conc Curb	2	21-Apr-26	22-Apr-26	▬ Reconstruct Conc Curb						
📁 0132	Mill & Pave	1	23-Apr-26	23-Apr-26	▬ Mill & Pave						
📁 0135	Construct RR Wal - 15+40 - 17+00 (Base, Wall, Bfill)	13	21-Apr-26	07-May-26	▬ Construct RR Wal - 15+40 - 17+00 (Base, Wall, Bfill)						
📁 0136	Construct RR Wal - 17+00 - 17+87 (Base, Wall, Bfill)	6	08-May-26	15-May-26	▬ Construct RR Wal - 17+00 - 17+87 (Base, Wall, Bfill)						
📁 0140	Place Rip Rap (River-Side)	3	18-May-26	20-May-26	▬ Place Rip Rap (River-Side)						
📁 0145	Place Concrete Cap	5	21-May-26	27-May-26	▬ Place Concrete Cap						
📁 0150	Place Fill, Topsoil, Sod	5	11-May-26	15-May-26	▬ Place Fill, Topsoil, Sod						
📁 0155	Remove Temp Sheet Pile	1	18-May-26	18-May-26	Remove Temp Sheet Pile						
📁 0160	Sidewalk, Curb	3	28-May-26	01-Jun-26	▬ Sidewalk, Curb						
📁 200	Notice of Completion	0		01-Jun-26*	◆ Notice of Completion,						
📁 205	Observation / Inspection	10	02-Jun-26	15-Jun-26	▬ Observation / Inspection						
📁 210	Complete Punchlist	5	16-Jun-26	22-Jun-26	▬ Complete Punchlist						
📁 215	As-Built Survey & Submittal	6	23-Jun-26	30-Jun-26	▬ As-Built Survey & Submittal						
📁 220	Final Restoration	3	23-Jun-26	25-Jun-26	▬ Final Restoration						
📁 300	Final Completion	0		30-Jun-26*	◆ Final Completion,						