



# City Commission

## Public Works & Utilities

### Quarterly Update

October 24, 2022

Todd J. Grant, P.G.

Director, Utilities

Reuben C. Franklin, Jr., P.E.

Director, Public Works





# PW & Utilities Quarterly Update Agenda

- ❖ Resilience Program Updates
- ❖ FEMA 13 Lift Station Rehabilitation Project
- ❖ West Augustine Gravity Sewer Improvements
- ❖ Capital Projects Overview and Status
- ❖ Sustainability and Environmental Updates
- ❖ Development Updates
- ❖ Mobility Program Activity Updates
- ❖ CoSA/FPL Light Conversion Updates
- ❖ Questions and Discussion
- ❖ Appendix – CIP Project Information Sheets & Glossary of Terms



# Resilience Program Updates



## ➤ **Stormwater Resilience Master Plan – Staff is Recommending to Post-pone**

- Commission approval to use ARPA Funds ≈ \$2,000,000, request concurrence to leverage ARPA funds as the City's cost share for the USACE Back Bay Feasibility Study (next bullet), in lieu of Stormwater MP
- City awarded \$500,000 from FDEP Resilient Florida to complete an updated Vulnerability Assessment (VA)
- VA will meet the Resilient Florida Program requirements, making the City eligible for future funding/participation

## ➤ **USACE Back Bay Feasibility Study**

- 3-year, \$3 Million comprehensive study to evaluate coastal storm risks, depending on final geographical boundaries, study could be a 4-year, \$4 Million to evaluate all of the City
- Identified solutions are eligible for Federal cost share funding for construction
- October 9, 2022, staff hosted the South Atlantic Division's Brigadier General Hibner for a projects tour
- City and Corps is working on the Feasibility Cost Share Agreement, goal to execute by the end of the year

# Resilience Program Updates



## ❖ Projects

- ✓ FEMA 13 Lift Stations Rehabilitation - under construction  
([www.CityStAug.com/FEMA13](http://www.CityStAug.com/FEMA13))
- ✓ Lake Maria Sanchez Flood Mitigation and Drainage Improvement Project (HMPG) – proceeding with design  
([www.CityStAug.com/LakeMariaSanchez](http://www.CityStAug.com/LakeMariaSanchez))
- ✓ Avenida Menendez Flood Barrier (HMGP) – Phase 1 @ 100% Design, awarded FIND funding (\$550,000), permitting completed
- ✓ South Whitney West King Street Flood Mitigation (HMGP) – design completed, preparing bid solicitations, working with St. Johns County





# Resilience Program Updates




## ❖ Current Flood Mitigation Investments ~ \$69,741,833 (\$58,218,292, grant funded, 83%):

- ❑ Lake Maria Sanchez\*, \*\*
- ❑ FEMA 13 Lift Station Hardening and Flood Proofing\*
- ❑ Wastewater Treatment Plant (WWTP) Flood Proofing
- ❑ South Whitney/West King (SWWK) Flood Mitigation\*, \*\*
- ❑ Avenida Menendez Flood Wall\*
- ❑ City-wide tide check valves (43 installed, 20 future)\*\*
- ❑ Coquina Park
- ❑ South Dixie Highway Culvert Replacement\*\*
- ❑ Lincolnville Utility and Drainage Improvements\*, \*\*
- ❑ South Davis Shores Flood Mitigation and Drainage Improvements \*, \*\*
- ❑ Inlet Drive Shoreline Resiliency Improvements \*, \*\*
- ❑ Flood Mitigation and Drainage Improvements for the Court Theophelia Neighborhood \*, \*\*
- ❑ Coastal Vulnerability Assessment Update\*\*
- ❑ USACE Back Bay Feasibility Study \*, \*\*

\*Denotes Federally Funded Project (FEMA –PA, HMGP; HUD/DEO-CDBG-NR)

\*\*Denotes State Funded Project (\$JRWMD, FDFP)



# FEMA 13 LIFT STATIONS REHABILITATION

- ❖ Construction Cost \$13.8M
- ❖ Start Construction Jan 2021
- ❖ Finish Construction Dec 2022
- ❖ Substantially Complete:
  - ❖ LS-4, 5, 6, 7, 11, 21, 22, 23, 24
- ❖ Under construction
  - ❖ 10, 12, 50, 52
- ❖ Arricola Ave. Force Main
  - ❖ Complete
  - ❖ Asphalt repair remains





# West Augustine Gravity Sewer Improvements

## West Augustine Sewer Master Plan

- ❖ In Design

## West 3<sup>rd</sup> Street Sewer Extension – Volusia to Knowlton St

- ❖ Design Complete
- ❖ Eliminates 20 Residential Septic Tanks

## Septic-to-Sewer Program

- ❖ Abandoned 57 septic systems to date

## Pearl Street Gravity Sewer

- ❖ In Design - Expanding gravity sewer from existing lift station



# CIP Overall Status Summary

## Capital Improvement Projects – Through October 24, 2022

Project Scope Development	Conceptual Analysis & Studies	Preliminary Design	Final Design	Bidding Construction Contract	Construction Phase	Substantial Completion	Final Completion
South Tank Potable Water Fill Line	St. Francis Street Utility Improvements	Lake Maria Sanchez Flood Mitigation	Sevilla St Roadway & Utility Improvements	City Marina Crosswalk* RO Concentrate Discharge	WTP Motor Control Center Replacement	S. Orange Street Utility Adjustments (SJC)	I&I Smoke Testing Sanitary – 16 Basins
SCADA Master Plan	Lift Station 14 Replacement	Stormwater Outfall Tide Check-Valve Master Plan	San Sebastian WM HDD King Street	Downtown Circulator Route 1	Hurricane Matthew FEMA 13 Lift Station Rehabilitation	Lift Station 4, 5, 6, 7, 11, 21 22, 23, 24 (FEMA 13)	Automatic Meter Reading Phase 4
Pearl Street Force Main Improvements	Lift Station 8 Replacement	W Augustine Gravity Sewer Master Plan	Avenida Menendez Seawall (HMGP) <sup>(1)</sup>	Downtown Improvement District Phase 2A	WWTP Headworks Rehabilitation	N. Rodriguez Street Utility Adj (SJC)	Arricola Ave Force Main HDD Improvements
Lighthouse Park Gravity Sewer Improvements	Lift Station 41 Replacement	Inlet Drive Shoreline Stabilization	Duero & Cerro Utility and Storm Improvement	S. Holmes Utility Adjustments (SJC)	Parking Pay Station Flood Proofing	I&I Manhole Rehab Basins 16, 17, 20, & 52	Oyster Creek Force Main HDD (FDOT)
Court Theophelia Neighborhood Stormwater and Improvements	Stormwater Master Plan Update Phase 2 *	Stormwater CIPP Lining for Valves	King Street Drainage (FDOT)	Santa Rosa Utility Adjustments (SJC)	SR 312 from 207 to Holmes Util Adj (FDOT)		I&I Clean & Inspect Sewer Basins 60, 64, 66, & 70
South Davis Shores Flood Mitigation & Drainage Improvements	USACOE Back Bay Feasibility Study			West 3 <sup>rd</sup> Street Gravity Sewer Improvements			King Street Ownership Transfer
WWTP Motor Control Center #1 Improvements	Groundwater Monitoring			Pearl Street Gravity Sewer Improvements			
King Street Improvemets				S. Whitney & W. King Stormwater Improvements <sup>(1)</sup>			

**Key:**


- <sup>(1)</sup> Grant Dependent
- <sup>(2)</sup> Developer Dependent
- <sup>(\*)</sup> Postponed
- <sup>(\*\*)</sup> Phase Complete



# Sustainability Updates

## ❖ Tree Canopy Enhancement Program Update

- ❖ Year 2 application period closed 6/17/2022 when quantity limits were met
- ❖ Site assessments completed August & September
- ❖ 34 trees to be planted this cycle
- ❖ Currently obtaining legal agreements for planting on private property
- ❖ Target planting trees November – December



# Sustainability Updates

## ❖ Save the Date! Free Recycle Event

- ❖ Friday, November 18
- ❖ 9:00 a.m. – 1:00 p.m.
- ❖ Solid Waste Facility, 601 Riberia St.
- ❖ Free document shredding
  - 5 box limit per resident
- ❖ Recycle outdated & broken electronic devices
- ❖ Recycle used cooking oil

[www.citystaug.com/recyclingevents](http://www.citystaug.com/recyclingevents)


## Celebrating America Recycles Day



# Environmental Programs Updates

## ❖ Fats, Oils & Grease Program

- ❖ 147 inspections completed this quarter
- ❖ 19 facilities out of compliance & required follow-up inspections
- ❖ 584 inspections FY21/22  
(45% increase over FY20/21)




## ❖ Illicit Discharge Detection & Elimination Program

- ❖ Monthly pollution prevention inspections completed at fleet & marina
- ❖ 105 proactive illicit discharge inspections completed
- ❖ 423 proactive inspections FY21/22  
(150% increase over FY20/21)

## ❖ Cross-Connection Control Program

- ❖ 2,083 active accounts
- ❖ Received/logged more than 352 backflow preventer test reports





# Development Updates

## STATISTICS FOR FY 2022 YEAR TO DATE

### Private Development Projects:

❖ Projects In Active Construction:	25
❖ Projects In Review Process:	15
❖ Submittal Packages Received:	40
❖ Development Permits Issued:	29
❖ Projects Closed Out:	8

### Right-of-way Permits Issued:

❖ General:	136
❖ Franchise Utilities:	105



### New City Assets From Private Development Projects:

❖ Water Mains:	6,200 feet
❖ Sewer Force Mains:	2,100 feet
❖ Gravity Sewer Mains:	4,700 feet
❖ City Lift Stations:	1
❖ <b>Total Value of New Assets:</b>	<b>\$2,035,000</b>

# Mobility Program Activity Update

Progress to Date				
Level/Initiative	Deliverable/Activity	% Complete	Est. Finish	Notes
Neighborhood				
San Marco Bike Lanes	Install bike lanes, crosswalks & sidewalk between US1 & SR16	75%	2/1/2023	Need to request quote from contractor
City				
Parking Code Update	Review and update parking code requirements	30%	1/15/2023	Fall 2022 PZB; Mobility Fee was prioritized
Smart Parking System	Phase 2 Integrate Parking Garage with On/Off Street Parking	90%	TBD	Pilot completed
Tolomato Lot Redesign	Reconstruct lot to include commercial loading zones	50%	2/1/2024	Bids in/over budget
DID Phase 2A	Construct curbless streets on Spanish St (Cuna to Orange)	50%	2/1/2024	Bids in/over budget
May St/San Marco Landscape	Design and install landscaping at the new intersection	90%	2/1/2023	Bids in; Install planned for January 2023
Broudy Multi-Modal Project	Develop public parking as part of a multi modal development	50%	TBD	MOD zoning consideration in process
King St Complete St Design	Design King St, Cordova St and Cathedral Pl as complete streets	0%	6/1/2028	RFQ Advertised
Granada/Cordova Repaving	Add bike lane to Granada St and Sharrows to Cordova St	0%	2/1/2023	Need to request quote from contractor
Circulator - Route 1	Establish a circulator utilizing FDOT grant funds	90%	10/20/2022	Grant is executed and vendor is selected
Local (SJC, CoSAB, TPO, etc.)				
Progress to Date				
Level/Initiative	Deliverable/Activity	% Complete	Est. Finish	Notes
State (FDOT, SJRWMD, DEP)				
Red Cox Rd/Anastasia Blvd	Intersection improvements - Roundabout	30%	-	Working to relocate fire station
BoL Intersection	Intersections improvements at the base of the bridge at Avenida	0%	6/1/2028	In conceptual development
Smart St. Augustine	Deploy dynamic message signs, flood sensor, etc..	0%	6/1/2026	Awarded Raise Grant
Zorayda/A1A Ped Crossing	Design	100%	-	FDOT to schedule construction
Federal				
Major Accomplishments (since July 2022)		Upcoming Activities		
→ Rhythm and Ribs Shuttle		→ Circulator Launch		
→		→ Mobility Week		
→		→ Nights of Lights Shuttle		
Challenges, Risks & Issues				
□ Land Acquisition for Park and Ride Program				
Key Decisions				
Decisions Required:				
●				


# CoSA/FPL LED Light Conversion Program

## ❖ COSA / FPL LED Lighting Agreement

- ❖ Agreement signed on December 15, 2021
- ❖ Total of 1,354 Fixtures to be changed from HPS to LED
- ❖ Project was divided into 14 phases
- ❖ 95% Complete

	NAME	KELVIN	LUMEN
PRE (HPS)	70 HPS	2200	9000
POST (LED)	CREE RSW	3000	5000

	NAME	KELVIN	LUMEN
PRE (HPS)	150 HPS	2200	15,000
POST (LED)	AEL ATBS	3000	8,212






# CoSA/FPL LED Light Conversion Program

## MITIGATING COMPLAINTS

- ❖ Complaints and requests are logged and recorded with the City then submitted to FPL
- ❖ Total of 68 documented complaints
- ❖ Redirection Shrouds and tinting are being used to soften peripheral illumination
- ❖ Continued efforts will be made by the City to refine specific locations in order to adjust to each neighborhood.



# Additional Questions and Commission Discussion

# Appendix

## CIP Project Information Sheets and Glossary of Terms




# CIP Project Information Sheet

## Anastasia Boulevard Fire Station and Traffic Improvements

The City intends to acquire 5-acres of vacant state land located at Anastasia Park. This land acquisition allows the City to construct a modern fire station in a new location to serve the surrounding area. It will also allow the existing fire station located near the state park entrance to be decommissioned. The City will then work with the FDOT to make intersection improvements at Anastasia Boulevard, Red Cox Road, and Old Quarry Road for safety improvements.

Design Cost:	\$ TBD
Construction Cost:	\$ TBD
Project Status:	Scope
Construction Duration:	TBD




# CIP Project Information Sheet

## Army Corps of Engineers Back Bay Feasibility Study

The City of St. Augustine Coastal Storm Risk Management (CSRM) Study is a three-year federal feasibility study that investigates coastal storm impacts on the City of St. Augustine. In partnership with the Army Corps of Engineers, City of St. Augustine and its stakeholders, the study will also explore economically-viable and environmentally-sound solutions to mitigate coastal storm risks. The objective of the Study is to investigate Coastal Storm Risk Management problems and identify solutions to reduce damages from coastal flooding that affects population, critical infrastructure, historic and culturally significant resources, and ecosystems, which will benefit the community as future projects are designed to mitigate flooding. Resilient Florida program is granting \$500,000 to this study. US Army Corp will cover 50% of the \$3 million.

**Study Cost:** \$ 3.0 M  
**Construction Cost:** \$ TBD  
**Project Status:** Solicitation – Study  
**Study Duration:** 2022 – 2025





# CIP Project Information Sheet

## Arricola Ave Force Main HDD

This project will replace and extend the force main between LS-51 and 52 in South Davis Shores. The existing cast iron force main stops short of LS-52 and discharges into a manhole on Solano Ave. This has caused SSOs (sanitary sewer overflows) at the manhole on Solano. This project will improve our utility, harden the collection and transfer of wastewater, and eliminate SSOs. Design and construction of this project is funded by city bond proceeds.

**Design Cost:** \$ 181,000  
**Construction Cost:** \$ 620,000  
**Project Status:** Construction  
**Construction Duration:** April 2022 – May 2022



CITY OF ST. AUGUSTINE  
 FEMA 13 Lift Stations Rehabilitation and Arricola  
 Avenue Force Main

## Arricola Force Main UPCOMING WORK

### SUMMARY

In 2016 Hurricane Matthew storm surge damaged 13 lift stations. After repairing them, the City began investigating upgrading them given the threat of future storm events. The lift station improvements will include a proactive approach to future storm damage. The City will elevate the electrical control panels to account for 500-year flood events and storm surge, and the City will upgrade the wet wells' concrete ballast to resist buoyant forces. **The City is combining the necessary repairs of the lift stations with a new wastewater force main underneath Arricola Avenue.**

### IMPACT IN YOUR YARD

Work will be occurring within the public right of way, but the City, contractor, and design team understands many yards do extend from private to public property. The contractors have been instructed to restore any sod or mulch areas to match the surrounding sod / mulch type.

A small number of yards will be impacted with the addition of air release valves and enclosures. This is a critical piece of infrastructure that keeps the force main working correctly. These have been carefully planned around the series of driveways and landscape areas, and continued coordination will continue in the field during construction.


Driveways may be impacted during some times due to laydown of pipe and general coordination. The contractor team is committed to providing access / coordination as much as possible during construction.

### WORK TIMELINE

**START OF CONSTRUCTION**  
 Approximately  
 March 14, 2022

**END OF CONSTRUCTION**  
 May 2022

**IMPACT TIME WITHIN EACH YARD**  
 1-3 weeks





# CIP Project Information Sheet

## Avenida Menendez Seawall

The City of St. Augustine has received federal funding through FEMA's Hazard Mitigation Grant Program to design and construct the final segment of seawall near the Marina. This project will essentially close the "elevation" gap between the existing north (Bayfront Park) and south (2013 Avenida Menendez Seawall) segments. The project entails raising the final segment of seawall to match the north and south elevations, installation of two (2) tide check valves, and rehabilitation of the existing seawall to harden it. The combination of this work will provide for a higher level of flood protection up to the 100-year storm event (also referred to as the 1% annual chance event). The City has also recently applied to the Florida Inland Navigation District (FIND) to help with the construction costs that the City will be responsible for. Decisions on the pending grant application with FIND will be made later this summer or early fall.

<b>Design Cost:</b>	\$ 150,000
<b>Construction Cost:</b>	\$ 1.5 M estimate
<b>Project Status:</b>	Design
<b>Construction Duration:</b>	2023 – 2024



# CIP Project Information Sheet

## Court Theophelia Neighborhood Stormwater and Utility Improvements

The project includes design, permitting, and construction to replace aged utilities, upgrade existing storm water infrastructure and evaluate structural and non-structural based resiliency options for the neighborhood. A mobility component will also be included. The project outcomes include reconstruction of flood prone and damaged roads due to high tide flooding, improved drainage to provide a higher level of service during rainfall events, replacement of aged utilities, implementation of green infrastructure and/or low impact development to provide water quality benefit with storm water management, potential incorporation of greenspace for multi-project benefits to serve as recreational, storm water mobility and resiliency uses. Resilient Florida program is granting \$ 2,581,600 to this project.

<b>Design Cost:</b>	\$ 200,000 estimate
<b>Construction Cost:</b>	\$ 2,581,600
<b>Project Status:</b>	Solicitation – Design
<b>Construction Duration:</b>	TBD






# CIP Project Information Sheet

## Downtown Circulator – Route 1

This project will operate a bus circulator throughout the city. Beginning in the red brick cul-de-sac at the City of St. Augustine (CoSA) Visitor Information Center (VIC) located at 10 South Castillo Drive, the Circulator will travel south to the intersection of Cordova Street at Orange Street. Then turn left and travel east along Orange Street to South Castillo Drive. Then turn right onto South Castillo Drive and travel in a southeasterly direction to Avenida Menendez and turn right onto Avenida Menendez. Then right on Cathedral Place and right onto Cordova Street heading north back to the VIC. The total travel distance is 1.12 miles, and travel time is estimated to be 15 minutes during normal traffic conditions and should include normal required time for passengers unloading/loading at the 3 Stops. Frequency of Stops are desired to be in 15-minute intervals. FDOT is providing \$1.0 million operational funding for five years.

Operation Cost:	\$ 1.0 M annually
Construction Cost:	\$ NA
Project Status:	Solicitation
Operation Duration:	5 years




# CIP Project Information Sheet

## Downtown Improvement District Phase 2A

Part 1: Reconstruct Spanish St. (from Cuna St. to Orange St.) and Tolomato Ln (from Spanish St. to Cordova St.) as curb-less streets with coquina sidewalks and brick cart path. Improvements include underground water and sewer upgrades, stormwater pipes, and inlets, road regrading, concrete work, street lighting and landscaping.

Part 2: Reconfigure and reconstruct Tolomato Lot to include parking, commercial loading zones, a trash compactor enclosure and a recycling enclosure. The improvements include concrete pavement, pervious pavers, and loose coquina shell parking surface. Additionally, there is improved lighting, landscaping, bike racks, a perimeter masonry wall and pedestrian connections to Spanish St. Special care is to be taken to protect existing trees that are to remain.

<b>Design Cost:</b>	\$ 200,000
<b>Construction Cost:</b>	\$ 2.0 M estimate
<b>Project Status:</b>	Solicitation - Construction
<b>Construction Duration:</b>	2022 – 2023





# CIP Project Information Sheet

## Duero and Cerro St. Stormwater and Utility Improvements

This project will replace and improve utilities along Duero Street, Twine Street, and Cerro Street. Stormwater collection inlets and culverts will be replaced along Duero Street, between MLK Ave. and Blanco Street, and added along Cerro Street. Gravity sewer, water main, and force main improvements will also occur along Duero Street, Cerro Street, and the block of Twine Street between.

<b>Design Cost:</b>	\$ 144,000
<b>Construction Cost:</b>	\$ TBD
<b>Project Status:</b>	Design
<b>Construction Duration:</b>	TBD



# CIP Project Information Sheet

## FEMA 13 Lift Station Rehabilitation and Replacement

These 13 lift stations (LS-4, 5, 6, 7, 10, 11, 12, 21, 22, 50, & 52) were identified as being damaged during hurricane Mathew, and again during hurricane Irma. This project will elevate, rehabilitate, replace, and harden the lift stations against future storms and flooding events. This project is funded through FEMA's Public Assistance program with 75% reimbursable, the State reimbursing 12.5%, and the city's share 12.5%.

Design Cost:	\$ 1.4 M
Construction Cost:	\$ 14.8 M
Project Status:	Construction
Construction Duration:	Sept 2020 – Feb 2023



# CIP Project Information Sheet

## Groundwater Monitoring

This project will focus on predicting impacts, specifically to critical infrastructure, of sea level rise by installing a monitoring network to accurately measure rates of change in current shallow groundwater elevation and water quality. The monitoring network proposed will contain up to 60 monitoring points. A professional licensed surveyor will survey each point. Monitoring will be scheduled/sequenced to represent the same atmospheric / geologic conditions each monitoring period to attempt to replicate these variables. All data (sea level, groundwater, water quality & creek level) will be compiled and summarized quarterly, building the data set. Daily rainfall along with any severe storm activity will also be summarized. Resilient Florida program is granting \$ 217,100 for this project.

<b>Design Cost:</b>	\$ 7,000 estimate
<b>Construction Cost:</b>	\$ 210,100 estimate
<b>Project Status:</b>	Solicitation – Design
<b>Construction Duration:</b>	TBD




Figure 19. Conceptual diagram of groundwater inundation, obtained from Rotzoll and Fletcher (2012).




# CIP Project Information Sheet

## Inlet Drive Shoreline Stabilization

This project would look to include a combination of structural and non-structural based solutions (living shoreline enhancement, thin layer placement of dredged material etc.) to elevate and protect a section of shoreline that is subject to coastal erosion that would provide a higher level of flood protection for a critical residential road in the North Davis Shores neighborhood. This would also include upgrading the existing storm infrastructure and installation of a tide check valve. Resilient Florida program is granting \$711,090 to this project.

**Design Cost:**  
**Construction Cost:**  
**Project Status:**  
**Construction Duration:**

\$ 36,000 estimate  
\$ 620,000 estimate  
Solicitation – Design  
TBD






# CIP Project Information Sheet

## King Street Ownership Transfer

The Florida Department of Transportation (FDOT) transfers the ownership of right-of-way for King Street, Cathedral Place, Cordova Street and the San Sebastian Bridge located between US 1 and Avenida Menendez to the City of St. Augustine (CoSA). It is in the best interest of the CoSA to control this entry corridor bisecting the City to enact mobility improvements consistent with the CoSA's Mobility Plan. Ownership of the bridge will be transferred to CoSA once the reconstruction is complete. The FDOT commits to a redesign of the intersections located at the western base of the Bridge of Lions including Cathedral Place/Avenida Menendez and King Street/Avenida Menendez. The FDOT also commits to evaluating and if feasible work with the City to design, permit and construct a pedestrian/bicycle bridge crossing US 1 connecting east King Street to west King Street. FDOT is providing up to \$18.0 million in reimbursement for this project.

<b>Design Cost:</b>	\$ 1.0 M estimate
<b>Construction Cost:</b>	\$ 17.0 M estimate
<b>Project Status:</b>	Design
<b>Construction Duration:</b>	TBD



# CIP Project Information Sheet

## King Street and San Sebastian River WM HDD

This project will replace the existing water main on King Street crossing San Sebastian river. FDOT is replacing the bridge on King Street that crosses the San Sebastian river. The city's existing cast iron water main is an aerial crossing adjacent to the bridge. The new water main will be a horizontally-directionally-drilled (HDD) water main beneath the river. This water main replacement will occur before the FDOT bridge replacement project.

<b>Design Cost:</b>	\$ 100,000
<b>Construction Cost:</b>	\$ 400,000 estimate
<b>Project Status:</b>	Design
<b>Construction Duration:</b>	TBD



# CIP Project Information Sheet

## Lake Maria Sanchez Flood Mitigation & Drainage Improvements

This project will benefit approximately 200 acres of the historic district of the Nation's Oldest City. It will provide an increased level of flood protection from increasing high tide events, storm surge and future sea level rise by incorporating a combination of resilience strategies which include upgrades to the existing stormwater infrastructure, installation of a stormwater pump station, construction of a flood wall, and installation of tide check valves. The project area includes several historic buildings and structures listed on the National Register of Historical Places. By maintaining the integrity of the Nations Oldest City through implementation of this project, it will help our regionally significant historical and cultural assets benefiting the County and arguably the Northeast Florida region. FEMA Hazard Mitigation program is granting \$ 8.6 million and Resilient Florida program is granting \$18.8 million for this project.

<b>Design Cost:</b>	\$ 1.8 M
<b>Construction Cost:</b>	\$ 27.0 M estimate
<b>Project Status:</b>	Design
<b>Construction Duration:</b>	2023 – 2026





# CIP Project Information Sheet

## Lift Station 8, 14, and 41 Replacement

These projects will replace existing city lift stations located throughout the city. Lift station 8 and 14 are circa 1960's "can" stations utilizing a wet and dry pit. LS-41 is an existing suction-lift wastewater pumping station. The new stations will be modern submersible duplex stations with an emphasis on resiliency and hardening against storm surge and flooding.

Design Cost:	\$ 360,000 estimate
Construction Cost:	\$ 3.0 M estimate
Project Status:	Design
Construction Duration:	TBD





# CIP Project Information Sheet

## Lighthouse Park Gravity Sewer Improvements

This project will bring gravity sewer collection systems to the greater Lighthouse Park Neighborhood area. This neighborhood area was identified in the Septic Tank Vulnerability Assessment study as one of the top contributors to surface water nitrogen from septic within the city limits. This project will eliminate existing and future onsite septic systems and residential grinder pump connections to force main. The project area is east of Anastasia Blvd between Ocean Way to the north and Anastasia Park Dr to the south. Design for this project is funded by city bond proceeds.

**Design Cost:**

\$ 665,000 estimate

**Construction Cost:**

\$ 6.7 M estimate

**Project Status:**

Design

**Construction Duration:**

TBD



# CIP Project Information Sheet

## Mini Grant Program for Sewer Connections in West Augustine – Package 5

This program connects west Augustine area existing homes on septic to the city's existing gravity sanitary sewer collection system. The city has been setting aside \$250,000 per year to be used for these septic to sewer conversions. The city identifies qualifying homes (homes on septic with gravity sewer available) and assembles construction packages. During construction, the existing septic tank is demolished, the home's plumbing is rerouted and connected to the existing gravity sanitary sewer main. Package 5 is converting 11 homes to gravity sewer and 61 conversions have been completed to date.

<b>Design Cost:</b>	\$ In-House
<b>Construction Cost:</b>	\$ 181,019
<b>Project Status:</b>	Construction Complete
<b>Construction Duration:</b>	5 Months





# CIP Project Information Sheet

## Oyster Creek Force Main HDD

This project will replace the existing 8-inch PVC and 6-inch cast iron force mains with a single 12-inch HDPE force main. The new 12-inch force main will be installed via the horizontal directional drill (HDD) method. This work will improve the city's utility and relocate it out the way of future FDOT box culvert work.

Design Cost:	\$ 27,000
Construction Cost:	\$ 334,800
Project Status:	Construction Complete
Construction Duration:	90 days



# CIP Project Information Sheet

## Parking Pay Station Flood Proofing

The project will provide flood proofing to the parking pay stations along the bayfront and throughout downtown. The project entails building flood proof cases for the parking pay stations that will be deployed prior to flood events.



<b>Design Cost:</b>	\$ NA
<b>Construction Cost:</b>	\$ 70,000 estimate
<b>Project Status:</b>	Construction
<b>Construction Duration:</b>	2022 – 2023



# CIP Project Information Sheet

## Paving Management Program


To repair damage caused to roadways over time and numerous utility cuts due to repairs, it is necessary to fund a paving management program. These paving projects are funded annually by the City.

The objective of this program is to provide pavement treatments (i.e., mill and resurface) to streets that have been affected by utilities repairs, flooding and/or suffered frequent pothole asphalt repairs due to age.

The City is currently performing a pavement condition assessment by RoadBotics.

Proposed FY 2023 Mill and Resurface Paving on the next page.

<b>Design Cost:</b>	\$ NA
<b>Construction Cost:</b>	\$ 600,000
<b>Project Status:</b>	Solicitation - Construction
<b>Construction Duration:</b>	2022 – 2023



# CIP Project Information Sheet

## Proposed FY 2023 Mill and Resurface Paving Projects

- N. Whitney St. from Chapin St. to Ravenswood Dr. - \$103,312
- Florida Ave. from Evergreen Ave. to Helen St. - \$86,951
- Carrera St.- from US1 to Cordova St. - \$70,659
- Riberia St.- from Orange St. to Grove Ave. - \$20,001
- Cordova St.- from King St. to Orange St. - \$61,212
- South Dixie Hwy. – from Pellicer to SR207
- Fancher Ct. – from Casanova to Casanova
- Eugene Pl. – from Fancher Ct to dead end
- St. George St. – from Bridge to South St
- Abbott St. – from Joiner to Pine
- Osceola St. – from Joiner to Pine
- Water St. – from dead end to dead end
- Sanchez Ave. – from US 1 to San Marco
- Garnett Ave. – from US 1 to San Marco
- Matanzas Ave. – from US 1 to San Marco
- Cunningham Ave. – from Matanzas to Sanchez


**Design Cost:** \$ NA  
**Construction Cost:** \$ 600,000  
**Project Status:** Solicitation - Construction  
**Construction Duration:** 2022 – 2023

# CIP Project Information Sheet

## Pearl Street Gravity Sewer Improvements

The City acquired existing sewer infrastructure that includes a pump station and gravity sewer infrastructure around the perimeter of Webster Elementary School. The City has the opportunity to install gravity sewer main extensions off the existing infrastructure and a watermain replacement to serve the residents in the adjacent area. The project is currently in design and will build out the gravity sewer basin to the full extents possible and serve 42 existing residential homes. The proposed 6-inch watermain will replace the existing 2-inch watermain and tie into existing watermains to continue a loop system. Design and construction of this project is funded by city bond proceeds.

<b>Design Cost:</b>	\$ 121,500
<b>Construction Cost:</b>	\$ 2.5 M estimate
<b>Project Status:</b>	Design
<b>Construction Duration:</b>	TBD






# CIP Project Information Sheet

## SCADA for Lift Stations, Water and Wastewater Treatment Plants


SCADA (Supervisory Control and Data Acquisition) is used to collect data and monitor the city's lift stations, water treatment plant, and wastewater treatment plant. Currently, the plants and operations are utilizing different systems and technologies of varying age and obsolescence. This project will identify current issues and immediate fixes, before identifying and implementing a complete permanent solution. The first phase of this project has: identified and documented the current SCADA system and use; produced updated electrical and control panel standard drawings for city use.

<b>Design Cost:</b>	\$ 350,000
<b>Construction Cost:</b>	\$ 250,000
<b>Project Status:</b>	Design
<b>Construction Duration:</b>	TBD

Pump Station with Standalone RTU



Pump Station with RTU and Separate Controller or Hardwired Local Controls




# CIP Project Information Sheet

## Sevilla Street Brick Roadway & Utility Improvements

The Sevilla Street improvements consist of cast iron water main replacement, gravity sewer replacement, stormwater improvements, and brick roadway replacement. Project will also include improvements to existing sidewalks, with elevated crosswalks and intersections.

<b>Design Cost:</b>	\$ 110,000
<b>Construction Cost:</b>	\$ 1.2 M estimate
<b>Project Status:</b>	Design
<b>Construction Duration:</b>	TBD



# CIP Project Information Sheet

## South Davis Shores Flood Mitigation & Drainage Improvements

This project will be broken into two phases to include the design, permitting and construction to address the rainfall driven flooding events, with some consideration for tidal surge. This will primarily include major upgrades to the existing undersized and aged drainage infrastructure, reconfiguring a drainage ditch and upsizing an existing culvert. This project would seek to address the rainfall driven flooding through upgrades to existing stormwater infrastructure and installation of smart tide check valves. For the tidal surge, in lieu of the one-way in line tide check valves, a "smart" tide check valve system will be installed into 3 culverts that are tidally influenced. The smart valves will stay in the open configuration to maintain wetland hydrology of upstream wetland systems, but close temporarily in advance of flooding conditions. Florida Resilient program is granting \$ 2.8 M to this project.

<b>Design Cost:</b>	\$ 388,000 estimate
<b>Construction Cost:</b>	\$ 2.4 M estimate
<b>Project Status:</b>	Solicitation – Design
<b>Construction Duration:</b>	TBD






# CIP Project Information Sheet

## South Whitney & West King Street Stormwater Improvements

The proposed improvements consist of raising South Whitney St. and West King St. above the FEMA flood elevation of 7.0' NAVD88, replacing the existing box culvert (40-inch by 56 inch) at South Whitney with a single box culvert (48-inch by 96-inch) that doubles the hydraulic capacity. The project also includes reconstruction of the existing storm sewer system and its outfall at the box culvert on South Whitney St., but close temporarily in advance of flooding conditions. FEMA Hazard Mitigation program is granting \$463,198 and Resilient Florida program is granting \$ 1.2 million to this project.

<b>Design Cost:</b>	\$ 183,091
<b>Construction Cost:</b>	\$ 1.8 M estimate
<b>Project Status:</b>	Design
<b>Construction Duration:</b>	2023 – 2024





## St. Francis Street Utility Improvements



# CIP Project Information Sheet

## Stormwater Master Plan – Phase 2

With the last stormwater master plan's data being from 2013, several flood events have taken place due to hurricanes, king tides and heavy rainfall. This proposed City-wide study will update the master plan to incorporate recent vulnerability assessments, resilience studies and a comprehensive plan update to better assess the increase in risk from coastal and rainfall driven flooding. This update will fill in data gaps from the previous coastal vulnerability assessment. The master plan will include an updated comprehensive analysis and risk assessment of critical infrastructure for coastal rainfall and compound flooding; needed stormwater ordinance and development code modifications; prioritization of areas needing stormwater improvements for flooding/water quality; benefit and cost analysis for flooding/water quality improvement projects; a public outreach and education; evaluation of funding options; and development of capital improvement projects to vulnerable areas. American Rescue and Recover Act is providing \$2.0 million funding to this project.

<b>Design Cost:</b>	\$ 2.0 M estimate
<b>Construction Cost:</b>	\$ TBD
<b>Project Status:</b>	Solicitation – Design
<b>Construction Duration:</b>	TBD






# CIP Project Information Sheet

## Stormwater Outfall Tide Check-Valve Master Plan

The City has approximately 103 stormwater outfalls that are tidally influenced, resulting in nuisance flooding of the road infrastructure. To date, the City has retrofitted 43 outfalls with tide check valves to eliminate nuisance tidal flooding. The City proposes to retrofit an additional 20 outfalls. Once the locations are identified, the City will contract out (using an existing competitively procured contract) for the evaluation of each storm outfall that includes cleaning and closed-circuit television (CCTV). The City will review that evaluation data and determine if any storm pipe repairs or lining needs to occur in preparation for the tide check valve installation. Resilient Florida program is granting \$230,641 for this project.

<b>Design Cost:</b>	\$ TBD
<b>Construction Cost:</b>	\$ 461,282 estimate
<b>Project Status:</b>	Solicitation – Design
<b>Construction Duration:</b>	2023 – 2026



# CIP Project Information Sheet

## Wastewater Treatment Plant Headworks Rehabilitation

The Wastewater Treatment Plant (WWTP) is the initial stage of the sanitary sewage treatment process. The headworks screens out trash, rags, and grit before it enters the treatment process, enhancing efficiency of the water treatment process. The headworks is the original 1987 structure. Rehabilitation will consist of replacing the mechanical screen, grit system, control panels, electrical lightening protection and structural concrete improvements. The project will also elevate critical equipment to 12 feet elevation to ensure operational integrity of the headworks in the event of a Category 2 storm surge event. Construction for this project is funded by city bond proceeds.

<b>Design Cost:</b>	\$ 234,500
<b>Construction Cost:</b>	\$ 4.0 M estimate
<b>Project Status:</b>	Construction
<b>Construction Duration:</b>	2022 – 2024




# CIP Project Information Sheet

## Water Treatment Plant Concentrate Outfall

This project will construct a permitted outfall pipe for the Water Treatment Plant's (WTP) low-pressure reverse osmosis (LPRO) concentrate. During production of the city's drinking water, the LPRO system produces approximately 300,000 gallons of brine concentrate per day. The brine is currently discharged to the City's sanitary sewer collection system and pumped to the wastewater treatment plant (WWTP). This concentrate outfall will eliminate 300,000 gallons per day of brine sent through the city's gravity sewers, lift stations, and WWTP. Construction of this project is funded by city bond proceeds.

<b>Design Cost:</b>	\$ 161,300
<b>Construction Cost:</b>	\$ 2.0 M estimate
<b>Project Status:</b>	Solicitation
<b>Construction Duration:</b>	TBD





# CIP Project Information Sheet

## Water Treatment Plant High Service Pump Motor Control Center and Emergency Generator Replacement

The Water Treatment Plant's (WTP) High Service Pump (HSP) Motor Control Center (MCC) is a critical component of delivering potable water to the distribution system. The existing MCC has reached end of life and does not provide fail safe distribution of potable water in the event of a power outage or surge. This project will completely replace the existing MCC and will be housed inside a climate-controlled environment. Variable frequency drives, programmable logic controllers, and human machine interfaces and control panels with annunciators, alarms, cable, and conduit will be installed. Additionally, a new emergency generator will be installed with an automatic transfer switch. Construction of this project is funded by city bond proceeds.

<b>Design Cost:</b>	\$ 80,010
<b>Construction Cost:</b>	\$ 1.5 M estimate
<b>Project Status:</b>	Construction
<b>Construction Duration:</b>	2022 – 2023




# CIP Project Information Sheet

## Water Treatment Plant Optimization

The City has been in a pilot program to test free chlorine for maintaining residual water distribution system instead of the historically used chloramine. FDEP approved the pilot program and has extended it. Data collected during the pilot program showed promising results with respect to residual chlorine at the end of pipeline while maintaining compliance with disinfection byproduct limits. The City wants to evaluate current operational strategies including those in use prior to the free chlorine pilot program. In addition, the City wishes to develop an Operating Plan moving forward that includes the use of free chlorine disinfection, and to enhance the operating staff's capabilities to understand the operating plan and adjust the plan in response to changing conditions.

<b>Study Cost:</b>	\$ 72,220
<b>Construction Cost:</b>	\$ TBD
<b>Project Status:</b>	Study
<b>Study Duration:</b>	84 days



# CIP Project Information Sheet

## West 3<sup>rd</sup> Street Gravity Sewer and Water Main Improvements

The West 3<sup>rd</sup> Street gravity sewer improvements will be an extension of the existing gravity sewer main. Improvements to the water main include replacing the existing 2-inch water main with a 6-inch watermain and tie-in existing water mains to continue a loop system. There will be 28 existing residential homes converted from septic to sewer. FDEP is providing a \$300,000 grant for this project. Construction of this project is funded by city bond proceeds.

<b>Design Cost:</b>	\$ 60,000
<b>Construction Cost:</b>	\$ 1.2 M estimate
<b>Project Status:</b>	Design
<b>Construction Duration:</b>	Oct. 2022-June 2023






# CIP Project Information Sheet

## West Augustine Wastewater Master Plan and Hydraulic Model Update

A Wastewater Master Plan for the West Augustine area is being developed because many of the area residences and businesses are served by on-site septic systems. The primary goal of the Master Plan will be to provide a guide for a planned wastewater collection system that may be constructed in phases with associated costs that can support requests for funding from various loan or grant agencies. The ultimate goal of providing a City wastewater system to the area will be to improve water quality, community health and quality of life.

<b>Design Cost:</b>	\$ 68,000
<b>Construction Cost:</b>	\$ TBD
<b>Project Status:</b>	Design
<b>Construction Duration:</b>	TBD



## Glossary of Terms

**ARPA** – American Rescue Plan Act

**CCTV** – Closed Circuit Television

**CI** – Cast Iron

**CIP** – Capital Improvement Plan

**CoSA** – City of St. Augustine

**CSRM** – Coastal Storm Risk Management

**FDOT** – Florida Department of Transportation

**FEMA** – Federal Emergency Management Agency

**FIND** – Florida Inland Navigation District

**HMGP** – Hazard Mitigation Grant Program

**HSP** – High Service Pump

**I & I** – Infiltration and Inflow

**LPRO** – Low-pressure Reverse Osmosis

**MCC** – Motor Control Center

**PVC** – Polyvinyl Chloride

**SCADA** – Supervisory Control and Data Acquisition

**USACOE** – United States Army Corps of Engineers

**VCP** –Vitrified Clay Pipe

**VIC** –Visitor's Information Center

**WTP** – Water Treatment Plant

**WWTP** –Wastewater Treatment Plant